

Table A: List of schools with project delays 2 Quarters or more

	School	Project Type	Original Quarter delivery	Current Forecast Quarter delivery	DIFFERENCE IN QUARTERS
1	Ngākōroa School	New School	Q4 2021/22	Q2 2022/23	2
2	Campbells Bay School	Roll Growth	Q1 2022/23	Q3 2022/23	2
3	Amesbury School	New School	Q2 2022/23	Q4 2022/23	2
4	Bream Bay College	Roll Growth	Q1 2022/23	Q3 2022/23	2
5	Ridgway School	Redevelopment	Q4 2021/22	Q2 2022/23	2
6	Ngaruawahia High School	Redevelopment	Q4 2021/22	Q2 2022/23	2
7	Auckland Normal Intermediate	Redevelopment	Q1 2022/23	Q3 2022/23	2
8	Karamea Area School	Redevelopment	Q4 2021/22	Q2 2022/23	2
9	Karori West Normal School	Redevelopment	Q4 2021/22	Q2 2022/23	2
10	Rotorua Boys' High School	Redevelopment	Q4 2022/23	Q2 2023/24	2
11	Heretaunga Intermediate	Redevelopment	Q4 2021/22	Q2 2022/23	2
12	Kaikorai School	Redevelopment	Q1 2022/23	Q3 2022/23	2
13	Arowhenua Maori School	Redevelopment	Q4 2021/22	Q2 2022/23	2
14	Wakatipu High School	New School	Q4 2021/22	Q2 2022/23	2
15	Albany School	Redevelopment/Roll Growth	Q4 2022/23	Q3 2023/24	3
16	Lawrence Area School	Redevelopment	Q3 2021/22	Q2 2022/23	3
17	West Rolleston Primary School	Roll Growth	Q3 2021/22	Q2 2022/23	3
18	Garston School	Roll Growth	Q2 2021/22	Q2 2022/23	4
19	Flaxmere College	Redevelopment	Q4 2021/22	Q4 2022/23	4
20	Onehunga High School	Redevelopment	Q4 2021/22	Q4 2022/23	4

Released under the Official Information Act 1982